

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY  
N. M. O. C. C. COPY  
SUBMIT IN TRIPlicate\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

N M 0419982A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		RECEIVED		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR		1973		Badger Unit	
3. ADDRESS OF OPERATOR				8. FARM OR LEASE NAME	
One Spring Drive, Ft. Stockton, Tx. 79735 C. C.				Federal	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface				9. WELL NO.	
1980' FSL & 1980' FWL, Sec 15, T-22-S, R-31-E,				1	
Eddy County, New Mexico				10. FIELD AND POOL, OR WILDCAT	
				Wildcat	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, GR, etc.)		11. SEC., T., E., M., OR BLK. AND SURVEY OR AREA	
14-08-0001-12400		3475 Ground Level		Sec 15, T-22-S, R-31-E	
				12. COUNTY OR PARISH	
				Eddy	
				13. STATE	
				N.M.	

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud &amp; Surface Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

Spudded 17½" Hole @ 2:00 PM MDT 6-28-73 w/ Ard Drilling Company Rig No. 2. Drilled to 804'. Reamed Hole to 26" to 804'. Ran 23 jts (803.38') 20" OD 94.0 LB/FT H-40 8RT ST&C Casing. Set & Cemented @ 804' w/ 820 sx Halliburton Lite Water Cmt w/ ¼ LB/sx Flocele followed by 300 sx Class "C" Cmt w/ 2% Calcium Chloride. Circulated Estimated 250 sx Cement. Job complete 6:45 PM MDT 7-2-73.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Consultant

DATE 7/3/73

(This space for Federal or State office use)

APPROVED BY

TITLE

DISTRICT ENGINEER

DATE

JUL 20 1973

CONDITIONS OF APPROVAL, IF ANY: