

line and set @ 10,650', dumped 35' cmt on CIBP from 10,650 - 10615' BPTD 10,615.
6/14/82 By Wellex perfed 9 5/8" csg 2 hots per ft @ 9343', 44, 45, 46, 52, 53, 55, 56, 57,
58, 59, 60, 61, 62, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 86, 87, 88, 89,
90, 91, 97, 98, 99, 9405, 06, 07, 08, 09, 10, 11, 12, 13, 14, 15, 16, & 19 =
96 holes. Ran 9 5/8" pkr on 2 7/8" tbg to 9440'.
6/15/82 Pkr would not set. Pulled pkr & ran new pkr, to 2551'.
6/16/82 Unable to set loc-set pkr. Pulled pkr & ran Halliburton RTTS to 9438'.
6/17/82 Spot 300 gals of 15% NE acid from 9425' to 9323'. Raised & set pkr 9226'. By
Western treated perfs 9343-9419' w/ 7500 gals of 15% NE, DS-30, & 130 balls.
Broke 3800#, Max 4300#, Min 4200#, ISIP 1700#, 15 min 1700#. Total load 245 hbbs.
in 3/4 hr. TP 1400#.