

seventeen minutes then leveling out for remaining three minutes of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 2400#.

---

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 2000# for test to ram type bops and 1500# for test to Hydril. Accumulators were pressured to 2000# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up. No test desired to top of casing using packer, nor to the upper kelly cock, to the lower kelly cock, or to the drill pipe safety valve.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Hubert Nelms

*Hubert Nelms*