

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
RECEIVED

JAN 31 1974

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS. C. C.
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Cities Service Oil Company	8. Farm or Lease Name Paslay A Com.
3. Address of Operator Box 4906 - Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>2230</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>8</u> TOWNSHIP <u>22S</u> RANGE <u>27E</u> NMPM.	10. Field and Pool, or Wildcat Undes. Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3090' GR.	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 11,642' Shale. Waiting on completion unit. Drilled to a T.D. of 11,642' and ran 75 Jts. (3015.92') 5-1/2" OD 19.81# FJ Hydril Liner hung and cemented @ 8618' - 11,634' w/20 bbls. 4% KCL water followed by 265 sacks Class H w/1% CFR-2 and 5# KCL/Sack cement. Plug down @ 12:10 A.M. on 1-22-74. Bumped plug w/3000# - Held OK. Repressured float w/2-1/2 bbls. to 3000# - Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>E. P. P. P.</u>	TITLE <u>Region Oper. Mgr.</u>	DATE <u>January 30, 1974</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>OIL AND GAS INSPECTOR</u>	DATE <u>JAN 31 1974</u>
EXEMPTIONS OF APPROVAL, IF ANY:		