

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC - 5 1973

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

API #30-015-21007

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A CAPPING RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Phillips Petroleum Company	5. State Oil & Gas Lease No. ---
3. Address of Operator Room 711, Phillips Building, Odessa, Texas 79761	7. Unit Agreement Name ---
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>south</u> LINE AND <u>1980</u> FEET FROM THE <u>west</u> LINE, SECTION <u>5</u> TOWNSHIP <u>23-S</u> RANGE <u>27-E</u> NMPM.	8. Farm or Lease Name Westfall-A
	9. Well No. 1
	10. Field and Pool, or Wildcat Carlsbad, S. Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3170.07' Gr., 3188' DF	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Big West Drilling Company spudded 17-1/2" hole at 6 PM, 11-14-73. Drilled to 392', conditioned hole. On 11-15-73, set 9 jts (392') 13-3/8" 48# ST&C casing at 392'. Howco cemented w/450 sx Class H cmt w/1/4# Flocele/sx and 2% CaCl₂. Plug to 362' w/57 BW. Max press 400#. Job complete 2:30 PM, 11-15-73. Circ 50 sx cmt. WOC 9-1/2 hrs. 11-16-73, WOC 8-1/2 hrs, NU and tested BOP w/700#, OK. Drld cmt 330' to 392', started drlg ahead at 392' w/11" bit. Reached csg point of 5535' at 4:15 PM, 11-26-73, cond hole. Set 177 jts (5535') 8-5/8" OD 32# K-55 ST&C csg at 5535'. Howco cemented w/1300 sx Trinity LW w/3# Gilsonite/sx, followed by 250 sx Class H neat. Plug to 5487' w/334 BW. Max press 1500#, bumped w/2100#. Job complete 10:15 AM, 11-27-73. WOC 14 hrs, 11-28-73, WOC 4 hrs, tested csg w/1800# for 30 min, OK, tested BOP w/Yellow Jacket. Temperature survey TOC outside csg at 1630'. Drld cmt 5450-5535', started drilling ahead at 5535' w/7-7/8" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed W. J. Mueller

TITLE Senior Reservoir Engineer

DATE 11-30-73

APPROVED BY W. A. Gussitt

TITLE OIL AND GAS INSPECTOR

DATE DEC 5 1973

CONDITIONS OF APPROVAL, IF ANY: