

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 17 1973

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Union Oil Company of California 3. Address of Operator P.O. Box 671 - Midland, Texas 79701 4. Location of Well UNIT LETTER C , 760 FEET FROM THE north LINE AND 1980 FEET FROM THE west LINE, SECTION 3 TOWNSHIP 22S RANGE 27E NMPM.	7. Unit Agreement Name 8. Farm or Lease Name Wersell 9. Well No. 1 10. Field and Pool, or Wilcat Undesignated Morrow Gas
15. Elevation (Show whether DF, RT, GR, etc.) 3131' GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 8½" hole to 11815' T.D. Drilling completed at 9:15 AM 12-20-73.

Ran Dresser Atlas GR-FD-CN 11814' - Surface, & Laterolog w/caliper 11814' - 5400'.

Ran & cemented 11797' 5½", 17# (6022' N-80, 3130' K-55, 2645' S00-95) casing at 11815' with 1450 sacks Class H cement with .75% CFR-2, ½# Flocele & 8# salt per sack. Bumped plug at 11775' with 3800 psi. Released pressure and float held OK. Job complete at 2:45 PM 12-22-73.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gressett TITLE District Drilling Supt. DATE Dec. 26, 1973

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE DEC 27 1973

CONDITIONS OF APPROVAL, IF ANY: