

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1500# for test to ram type bops and 850# for test to Hydril. Accumulators were pressured to 1500# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extensions were hooked up - rig nipping up. No test desired to the lower kelly cock.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by R. E. Daniel X E Daniel