

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP. (TE)
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0479196

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Cabana

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Cabin Lake

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 1, T22S, R30E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Tropore Oil & Gas Company

3. ADDRESS OF OPERATOR

619 W. Texas - Suite 104, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

1980' FWL & 990' FSL, Section 1, T22S, R30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GL 3337', DF 3356'

O.C.C.
ARTESIA, OFFICE

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Test Delaware sand

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☒

(Note: Report results of multiple-completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 7-17-78 1. Killed well with brine water
2. Pulled tubing and packer
3. Ran tubing back open end

- 7-19-78 4. Spot^{ed} cement plugs as follows:
A. 50 sacks - 12,400' to 11,763', wait two hours^{ed} back tag top of cement 12,170'
B. 50 sacks - 10,300' to 10,037'
C. 50 sacks - 7,650' to 7,439'
D. 50 sacks - 5,150' to 4,839'
E. Set Go Wire Line bridge plug at 4950'

- 7-20-78 5. Perforate^d Delaware Sand at 3884-88', 3896-3900', 3907-3911', 1 shot/foot, total 15 holes
6. Swab test, made 100% water

18. I hereby certify that the foregoing is true and correct

SIGNED

Denny A. Rogers

TITLE

Agent

DATE 8-22-78

(This space for Federal or State office use)

APPROVED BY

Joe E. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE

AUG 23 1978

CONDITIONS OF APPROVAL, IF ANY: