

WELL: Hamon Oil CompanyPAGE: 3

DATE	STATUS OF WELL	TIME	ELAPSED TIME		SURFACE PRESSURE		BHP @ (-7919)	
			HRS.	MIN.	TBG	CSG	11206	PSIG
6/18	"	6:15	73	00	-	-	4071	
	"	7:15	74	00	-	-	4071	
	"	8:15	75	00	-	-	4074	
	"	9:15	76	00	-	-	4074	
	"	10:15	77	00	-	-	4080	
	"	11:15	78	00	-	-	4083	
	"	12:15 am	79	00	-	-	4083	
	"	1:15	80	00	-	-	4085	
	"	2:15	81	00	-	-	4085	
	"	3:15	82	00	-	-	4090	
	"	4:15	83	00	-	-	4093	
	"	5:15	84	00	-	-	4093	
	"	6:15	85	00	-	-	4093	
	"	7:15	86	00	-	-	4093	
	"	8:15	87	00	3275 DWT	-	4096	
	Fished Bombs	9:15	88	00	-	-	4096	
	Changed Charts	11:15	90	00	3275	-	4099	
	& Run Static							
	Gradient and							
	Hung Bombs							
	@ 11208'							
	Purged Line	12:00 N	90	45	3275	-	MCFD	4099
	"	1:00 pm	1	00	-	-	-	4076
	Started 1st Rate	2:00	2	00	3150	-	-	4089
	Flowing	2:15	0	15	3180	-	-	3818
	Finished 1st Rate	2:30	0	30	3185	-	267.21	3979
	& Started 2nd Rate							
	Flowing	2:45	0	15	3147	-	-	3979
	"	3:00	0	30	3142	-	-	3998
	"	3:15	0	45	3135	-	-	3922
	Finished 2nd Rate	3:30	1	00	3115	-	399.34	3922
	& Started 3rd Rate							
	Flowing	3:45	0	15	3070	-	-	3928
	"	4:00	0	30	3055	-	-	3922
	"	4:15	0	45	3045	-	-	3856
	Finished 3rd Rate	4:30	1	00	3035	-	595.83	3803
	& Started 4th Rate							
	Flowing	4:45	0	15	2940	-	-	3721
	"	5:00	0	30	2913	-	-	3683
	"	5:15	0	45	2855	-	-	3617
	Finished 4th Rate	5:30	1	00	2825	-	993.25	3582
	& Started 5th Rate							
	Flowing	5:45	0	15	2675	-	-	3413
	"	6:00	0	30	2610	-	-	3340
	"	6:15	0	45	2550	-	-	3296
	Finished 5th Rate	6:30	1	00	2520	-	1319.57	3277
	& Pulled Bombs							