

- MAUDE RICKMAN COM #1, 12,300 TD
- 4/10 SI 12 hrs, TP 700, bled off press, POH, ran 7" RTTS pkr set in 7" liner @ 5553, test liner to 5000# 30 min ok, POH w/ 7" pkr, ran 9-5/8" RTTS pkr, set @ 5502, test top of 7" liner w/ 5000# 30 min ok, SD for nite.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/11 SI 12 hrs TP 1400, CP zero, bled off press, POH w/ 9-5/8 RTTS pkr, ran 6-1/8 bit 7" csg scraper on 6 - 4 1/4 DC's & 2-3/8 tbg to 11,287, SDFN.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/12 Drld cmt in 7" liner from 11,287-11,849/10 hrs, SDFN.
- 4/13 SI 12 hrs TP 100, CP 200, bled off press, drill cmt 11,849-12,150 in 4 1/2 hrs, circ clean, displ hole w/ CaCl wtr, SDFN.
- 4/15 POH w/ tbg, DC's & bit, remove BOP, change out bottom of wellhead, inst'l BOP, SDFN & Sunday.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/16 Western Co ran GR-Collar-Corr log from 9500-12,148, then perf 7" liner in the Morrow @ 11,658-670; 11,715-720; 11,950-952; & 12,030-12,040 w/ 2 JSPF, total of 62 holes, then set Baker 7" Model D pkr @ 11,615, now running 2-3/8 tbg 100 jts in hole, testing to 5000# while running, SDFN.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/17 Finish running 2-3/8 tbg to 11,657, PSI F nipple @ 11,648, Baker latch-in seal assembly @ 11,615, Baker FR recpt @ 11,603, landed tbg w/ 15,000# T, remove BOP, inst'l tree, SDFN, prep to test.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/18 SI 12 hrs CP 650, TP 20, sw tbg dry to 8000, fl to pits 3 hrs on 1" ck, TP 80-100, SI 12 hrs, TP 3900, CP 750, cont to test.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/19 Fl LW to pits/10 hrs on 48/64 ck, TP 3900-50, SI 13 hrs TP 3750, CP 800.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/20 Clean to pits 8 hrs on 48/64 ck, TP 3750-65, fl clean, Dowell acidized Morrow perfs 11,658-12,040 down 2-3/8 tbg w/ 5000 gals 7 1/2% HCl acid containing Fl5, L42 & L41 additives flushed w/ 2% KCL wtr, all fluid contained 1000 SCF N2/bbl, used 60 RCNBS, TTP 8000-7200, AIR 5.0 BPM, ISIP 5500, 5 min 4000, job compl 4:20 pm 4/19/74, F 13 hrs on 48/64 ck, TP 4500-45, cont to clean to pits, making gas & load wtr.
- MAUDE RICKMAN COM #1
- 4/22 Clean to pits 12 hrs on 48/64 ck, TP 45-50, SI 12 hrs TP 3850, clean to pits 11 hrs on 48/64 ck, TP 3850-50, SI 13 hrs TP 3750, cont to test.
- MAUDE RICKMAN COM #1, 12,300 TD.
- 4/23 Fl to pits 11 hrs on 48/64 ck, TP 3750-50, SI 13 hrs TP 3750 to 50#, SI 13 hrs TP 3750, prep to pull tbg.