

to ram type bops and 1200# for test to Hydril. Accumulators were pressured to 1800# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were hooked up - rig waiting on ring gasket.

No test desired to top of casing using packer, nor to the upper kelly cock (not in rig inventory at time of test), or to the lower kelly cock (not in rig inventory at time of test).

Please contact us if you have any question concerning the above or any phase of this test.

We appreciate your business and we will welcome your suggestions as to how we may better serve you in the future.

Sincerely yours,

YELLOW JACKET TOOLS AND SERVICES, INC.

Gordon Christopher
Gordon Christopher

GC/fg

Attachments

cc: U. S. G. S.

Artesia, New Mexico