

Test #14 Pressured to 3000# with loss of approximately 100# during first thirteen minutes then leveling out for remaining two minutes of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 1900#.

---

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1500# for test to ram type bops and 2400# for test to Hydril. Accumulators were pressured to 2400# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - rig nipping up rotating head. No test desired to the lower kelly cock, nor to the drill pipe safety valve. Body test only to blind rams.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Hubert Nelms *Hubert Nelms*