

pressured to 2400# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - rig nipping up rotating head.

No test desired to the lower kelly cock, nor to the drill pipe safety valve.

Body test only to blind rams.

Please contact us if you have any question concerning the above or any phase of this test.

We appreciate your business and we will welcome your suggestions as to how we may better serve you in the future.

Sincerely yours,

YELLOW JACKET TOOLS AND SERVICES, INC.



Gordon Christopher

GC/69

Attachments

cc: U. S. G. S.

Artesia, New Mexico