

- 5/31 BINDEL COM #1, 12,235 TD.  
MIRU X-pert Well Ser Unit 5/30/74, SD for nite.
- 6/1 BINDEL COM #1, 12,235 TD.  
Inst'l BOP, ran 6-1/8 bit on 4 - 4 1/4" DC's & 2-3/8 tbg to 5800, SDFN.
- 6/3 Ran bit to 11,461, displ mud w/ fr wtr, drill cmt bridge 11,461-11,467, SDFN & Sunday.
- 6/4 BINDEL COM #1, 12,235 TD.  
Drill cmt in 7" liner from 11,475-12,008/10 hrs, SDFN.
- 6/5 BINDEL COM #1, 12,235 TD.  
Drill cmt in 7" liner from 12,008-12,150, circ clean, test csg 2000#/ok, displ hole w/ CaCl wtr, pull 244 jts of tbg, SDFN.
- 6/6 BINDEL COM #1, 12,235 TD.  
Finish POH, inst'l bottom part of tree, McCullough Tool Co ran GR-Collar-Corr log from 10,000-12,150, then perf 7" liner in the Morrow @ 12,100-12,114 w/ 2 JSPF, total of 30 holes, McCullough attempted to set Baker 7" Model D pkr @ 12,075, pkr failed to set, POH w/ pkr, SDFN, WO new pkr.
- 6/7 BINDEL COM #1, 12,235 TD.  
McCullough Tool Co ran & set Baker 7" Model D pkr @ 12,075, *2 pkr*  
ran 2-3/8 EUE N80 tbg to 12,095 PSI F nipple w/ 1.81 ID @ 12,086, Baker latch-in seal assembly @ 12,075, Baker ER recpt w/ 1.87 ID @ 12,061, tested tbg to 5000# while running unlatch from recpt, displ hole w/ 9.5# TSW, SDFN.
- 6/8 BINDEL COM #1, 12,235 TD.  
Latch back onto recpt, land tbg w/ 15,000# T, inst'l tree, RU Nowsco, ran endless tbg to 6000, found hole in tbg, POH w/ tbg, SDFN.
- 6/10 Nowsco ran endless tbg to 12,124, blew hole dry in 8 hrs, blew dry 1 1/2 hrs, no sh of gas, spotted 2 bbls 7 1/2% acid @ 12,124, SDFN & Sunday.
- 6/11 BINDEL COM #1, 12,235 TD.  
SI 38 hrs TP 2100, bled off press, Dowell acidized perfs 12,100-12,114 w/ 5000 gals 7 1/2% Easy acid flushed w/ KCL wtr, all fluid contained 1000 SCF N2/bbl, used 25 RCNBS, TTP 8300-8000, AIR 5.8 BPM, ISIP 5900, 5 min 5300, job compl @ 10:40 am 6/10/74, fl 2 1/2 hrs & died, then sw to pits 6 hrs, then fl 11 hrs on 1" ck, TP 50-75, fl small amt of LW & gas.
- 6/12 BINDEL COM #1, 12,235 TD.  
Fl to pits 12 hrs on 1" ck, TP 50, SI 12 hrs, TP 3350, cont to test.
- 6/13 BINDEL COM #1, 12,235 TD.  
Fl to pits 12 hrs on 1" ck, TP 50, SDFN, prep to set plug in ER recpt.