

## WELL WORK REPORT

Page 9 of

Lease Name WOOD CANYON UNITWell Number #1

Location \_\_\_\_\_

Elevation \_\_\_\_\_ Perm. Datum \_\_\_\_\_

Down Hole  
Condition  
(after work)

Reason for Work \_\_\_\_\_

| Date    | Operation                                                                                                                                                                             |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 7-22-74 | Drlg 8949. Sh (+157'). Bit #9 in hole. Wt 10.2# vis 32, Ph 10.5, WL 12.8, 1/32" wall cake, Jell strength 0/1, CL 190,000. Fresh wtr cost 0. Brine cost 0, Mud cost 0, MCTD \$4400.13. |
| 7-23-74 | Making trip @ 9074 (+135'). Bit #10, Reed F72. WL 8.8, CL 196,000. MCTD \$4400.13.                                                                                                    |
| 7-24-74 | Drlg 9210. (+136'). Mud wt. 10.2#, vis 31, yield point 6, WL 8.6. Mud cost \$45.80, MCTD \$4445.93.                                                                                   |
| 7-25-74 | Drlg. 9420'. Sh and Lm. (+210'). vis 30, Ph 10, WL 9, yield point 6, MCTD \$4445.93.                                                                                                  |
| 7-26-74 | Out of hole @ 9523. (+103'). Bit #11 - 6 1/8" Security M88F going in hole. yield point 3, Jell 0/0, WL 14.2, CL 198,000. MCTD \$4445.93.                                              |
| 7-27-74 | Drlg. 9643. Sh. Mud wt. 10.2#, vis 34, yield point 4, Jell 0/0, WL 9.2, Mud cost \$693.63, Mud cost to Date \$5,139.56.                                                               |
| 7-28-74 | Drlg. 9749. vis 29, WL 10.8, CL 194,000.                                                                                                                                              |
| 7-29-74 | Drlg. 9767. Mud wt 10.4#, vis 34, yield point 5, WL 6.8, CL 198,000. Mud cost \$542.50, MCTD \$5,682.06. Pulled Bit #11 @ 9760, made 237' in 46 hrs. Bit #12 Security 6 1/8" M88F.    |
| 7-30-74 | Drlg. 9794. Bit #12 M88F. Mud wt. 10.2#, vis 33, Ph 10.5, yield point 4, WL 6 CL 195,000 Mud cost \$68.64, MCTD \$5750.70.                                                            |
| 7-31-74 | Drlg. 9836. Mud wt. 10.3#, vis 33, WL 10.5 Made trip for Bit #13 Hughes J-33 in @ 9796, Water Cost \$98.60. MCTD \$5,750.70.                                                          |
| 8-1-74  | Circ. @ 9933'. Mixing mud. Well started kicking @ 9933'. Est. 350,000 MCF w/1000 psi on seperator and 1250 psi on stand pipe. Lost 80 bbls mud last 8 hours. Mud wt. in               |

Signed \_\_\_\_\_