

WELL WORK REPORT

Page 13 of _____

Lease Name WOOD CANYON UNITWell Number #1

Location _____

Elevation _____ Perm. Datum _____

Down Hole
Condition
(after work)

Reason for Work _____

Date	Operation
8-11-74	<u>to top of fish. Started out of hole w/ 3/4" tbg @ 2:15 p.m. and out of hole @ 3:30 p.m. Rig up Otis and ran impression block to top fish. Impression block shows wire line on top of fish. Rigged up Otis w/blind box and tried to jar down on fish, could not move fish. Come out of tbg w/blind box and run two prong wire grab. Now fishing for wire line. Circ. annulus w/273 bbls. brine water and 55 gal of cor-stop. Closed sliding side door and rigged down Otis and B.J. @ 10:15 p.m. Finished nipping up @ 12:00 Midnight. Started WHSIP 12:00 1400 Psi; 1:00 1700 Psi; 2:00 2050 Psi; 3:00 2500 Psi; 4:00 2750 Psi; 5:00 3050 Psi; 6:00 3300 Psi; 7:00 3450 Psi; 8:00 3500 Psi; 9:00 a.m. 3550 Psi. Opened well up on 20/64" choke, 9:15 4460 MCF, FTP, 1825 Psi; 10:00 1491 MCF FTP 600 Psi; 10:45 642 MCF FTP 250 Psi.</u>
8-12-74	<u>Shut in for WHSIP 11:00 p.m. 250 Psi. 12:00 900 Psi. 1:00 1200 Psi. 2:00 1500 Psi. 3:00 1875 Psi. 4:00 2250 Psi. 5:00 2510 Psi. 6:00 2850 Psi. 7:00 -- Psi. 8:00 3250 Psi. 8:30 3300 Psi. Opened well up on 1/4" choke 9:15 3272 MCF, FTP 2050 Psi. 10:00 2300 MCF, FTP, 1250 Psi. 11:00 606 MCF, FTP, 400 Psi. 12:00 816 MCF, FTP, 500 Psi. 1:00 770 MCF, FTP, 475 Psi. 2:00 783 MCF, FTP, 480 Psi. 3:00 770 MCF, FTP, 475 Psi. 4:00 783 MCF, FTP 480 Psi. 5:00 770 MCF, FTP, 475 Psi. 6:00 a.m. 783 MCF, FTP, 480 Psi. 7:00 770 MCF, FTP, 475 Psi. 8:00 a.m. 8/12/74, 770 MCF, FTP 475 Psi. Well also makes a spray of condensate and tract of water after flowing. Tubing Pr. is below 600 Psi. S.I. for WHSIP build up @ 11:45 a.m. 8/12/74.</u>
8-13-74	<u>12:00 675 Psi; 1:00 1100 Psi; 2:00 1400 Psi; 3:00</u>

Signed _____