

WELL WORK REPORT

Page 15 of _____

Lease Name WOOD CANYON UNITWell Number #1

Location _____

Elevation _____ Perm. Datum _____

Down Hole
Condition
(after work)

Reason for Work _____

Date	Operation
8-19-74	a.m. Changed out rams in BOP. Shut rig down @ 1:00 a.m. to make flow nipple and flow line. Rig down 6 hours. Started to pick up 5 1/2" x 4 3/4" wash pipe with 6 1/8" cut right shoe 120.30' of wash pipe w/2 3/8" Grapples 120' up. Total over all length wash pipe, subs, jars, bumper sub 139.97'. Strapped in hole to top of fish and started to wash over @ 4:00 p.m. Cleaned out to 8447, chained out of hole and laid down fish #1. At 1:15 a.m. picked up 32.18' of wash pipe, 2 3/8" over shot sub, jars and bumper sub and started in hole. Started to wash over @ 8447 @ 6:50 a.m., got hold of fish @ 7:10 a.m. Now working packer and trying to "J" packer.
8-20-74	Worked packer loose @ 9:40 a.m. Out of hole w/ fish #2 (Otis Permalatch Packer) @ 2:00 p.m. 8-19-74. Nippled up Hydrill and rotating head @ 9:30 p.m. Went in hole w/Bit #10 - 6 1/8" Smith F-5--26 4 3/4" Drill Collars and 3" Drill Pipe. Now washing back to bottom, 4 joints off bottom 9936. Brine cost \$402, MCTD \$11,691.51.
8-21-74	Drlg. 10,013. Sh (+77'). Bit #14 6 1/8" Smith F-5. Drilled 21 1/2 hrs. Drlg 30-40 min/ft. Mud wt 10#, vis 28, Ph 6, Cl 178,000. Mud cost \$56.50. MCTD \$11,748.01.
8-22-74	Drlg 10,160. Lm and Sh (+147'). Mud wt 10.2#, Ph 8. Bit #14 in @ 9936 and has drilled 46 hours. Mud cost \$84.60. MCTD \$11,832.61.
8-23-74	Drilling @ 10,220. Sh (+60). Mud wt 10.1#, Ph 6, Bit #15 Smith F-5 in @ 10,160'. Made 60' in 10 hrs. Bit #14 made 234' in 50 hours. Mud cost \$187.50, MCTD \$12,020.11.
8-24-74	Drlg. 10,320'. Lm and Sh 4'/hr. (+100'). Mud wt.

Signed _____