

WELL WORK REPORT

Page 16 of _____

Lease Name WOOD CANYON UNITWell Number #1

Location _____

Elevation _____ Perm. Datum _____

Down Hole
Condition
(after work)

Reason for Work _____

<u>Date</u>	<u>Operation</u>
8-25-74	<u>10.2#, vis 38, Ph 10.8#, Bit #15 in @ 1060 drilled 160' in 33½ hours. Brine cost \$100.50; Fresh water cost \$47.60. Mud cost \$147. MCTD \$12,167.11. Started out of hole @ 12:15 @ 10,370' (+50) for Bit #16. Elevators broke coming out of hole. Shut down until 7:00 a.m. Waiting on replacement elevators. Had to modify elevators. Started back in hole @ 1:30 p.m. w/Bit #16 - 6 1/8" Smith F-5, on bottom and started to drill @ 5:30 p.m. Bit #15 made 175' in 50 hours. Mud wt. 10.1#, vis 28, Mud cost \$170.00. MCTD \$12,337.11.</u>
8-26-74	<u>Drlg. @ 10,390. Sh (+20'). 2'/hr. Mud wt. 10#, Ph 10.6; CL 185,000. Mud cost \$32.50. MCTD \$12,369.61.</u>
8-27-74	<u>Drlg. @ 10,433'. Sh w/Lm streaks (+40'). Top Strawn 10,300' (-6422'); 157' low to Chaparral Juniper Canyon #1 and 222' high to Gulf Federal Lee Unit. Ph 9, CL 178,000. Bit #16 in hole 36 3/4 hours and has made 73'. MCTD \$12,389.61.</u>
8-28-74	<u>Making trip @ 10,529. (+96'). for bit #17 Hughes J-33. Bit #16 made 159' in 55 hours. Mud wt 10.2#, Ph 10.5, Mud cost \$209. MCTD \$12,598.61.</u>
8-29-74	<u>Drlg. @ 10,627'. (+98'). Bit #17 in @ 10,529'. Made 98' in 18½ hours. Mud wt 10#, Ph 10.4.</u>
8-30-74	<u>Drlg. @ 10,718. Shale. Bit #17 made 182' in 34 hrs. In @ 10,529'. Drlg. 6'/hr. Ph 9.</u>
8-31-74	<u>Drlg. @ 10,868' (+150). Making trip for Bit #18 Hughes J-33. Bit #17 made 339' in 55 hours.] Ph 10.5. Fresh water cost \$102; Mud cost \$37.20. MCTD \$12,635.81.</u>
9-1-74	<u>Drlg @ 10,980 (+112)</u>
9-2-74	<u>Drlg @ 11,164 (+184'). Bit #18 - 6 1/8 Smith F-5 made 296' in 40½ hours. Ph 10.1.</u>

Signed _____