

## WELL WORK REPORT

Page 21 of \_\_\_\_\_

Lease Name WOOD CANYON UNITWell Number 1

Location \_\_\_\_\_

Elevation \_\_\_\_\_ Perm. Datum \_\_\_\_\_

Down Hole  
Condition  
(after work)

Reason for Work \_\_\_\_\_

Date	Operation
9-19-74	<p>Pulled DST #3. Now laying down drill pipe. Preparing to run 4½" liner. DST#3 11,884-11,952. IPFP 941 Psi 30 min IFFP 1312.9 Psi. 1 hr. ISIP 4390.06 2nd flow IFP 1269.2 Psi; FFP 2144.8 Psi; FSIP 4302.3; IHP 6178.5; FHP 6156.5.</p>
9-20-74	<p>Out of hole w/3½" drill pipe @ 11:45 a.m. 9-19-74. Ran 4½" liner as follows: Brown Well Service Jet Shoe 1.60', 1 Jt of 4½" OD 8R 13.5# N80 LT&amp;C R 2 casing 32.38', Brown Well Service Landing Collar .65', 42 Jts 4½" 8 R 13.5# N80 LT&amp;C R2 casing 1303.56', 63 Jts 4½" OD 8R 11.6# N80 LT&amp;C R3 casing 2727.73, Brown Well Service 4½" x 7" 26# Type "C" Liner hanger 6.22'. Total liner &amp; accessories 4072.19'. Top of liner is @ 7965.81 KB (489" into 7" casing). Ran 6 centralizers as follows: 1-10' above shoe and one on 1st, 2nd, 3rd, 5th, and 7th collar. Started in hole w/liner @ 1:40 p.m. and landed liner @ 8:55 p.m. 9/19/74. Circ hole 1 hour and rigged up Howco, cemented w/200 sacks of Howco Lite w/8% salt, followed w/50 sacks of class H w/Latex. Plug down @ 12:00 Midnite. Started out of hole w/3½" drill pipe @ 12:30 a.m. Flow back indicated at least 120' of cement above liner. Will start drilling out cement tonight @ midnite.</p>
9-21-74	<p>WOC until 5:30 p.m. Went in hole w/3½" drill pipe, casing scraper and 6 1/8" bit on bottom @ 9:30 p.m. Measurements indicated 89' of cement inside of 7" casing. WOC until Midnight. Started drilling cement @ 12:00, could not make any hole. Pulled bit out of hole to check. No indication of any problem with bit.</p>
9-22-74	<p>Ran 3½" bit on 2 3/8" tubing, tallied in to top of</p>

Signed \_\_\_\_\_