

SOUTH ROCK LINK (H-2-24-24) NO. (Amoco) *
WELL NAME OPERATOR

EXPL - EDDY COUNTY FLD. TO (10500')
Auth. TD

(21.903 %) 1 /
Amoco working int. Contractor

RECEIVED

NOV 18 1974

O. L. E.
ARTESIA OFFICE

10-7-74 PBD 10,455' SI.
10-8-74 PBD 10,455' SI.
10-9-74 PBD 10,455' SI.
10-10-74 PBD 10,455' SI
10-11-74 PBD 10,455' PREP TO PTG. RU PU UNIT 10-10-74
EST COST TO DATE \$352,000. EST COST TO COMP \$8,000
10-14-74 PBD 10,120' PREP PERF, PTG. SET CIRP 10,180' x CAP x
60' cmt, R MODEL "D" PSA 9725' RTG, SWB FL TO 6000'
10-15-74 PBD 10,120' SWB FL TO 9200' PERF 9872-78 x 2 JSPE.
10-16-74. PBD 10,120' SI BHP. 16 HR TPC 50 PSI. ACD ATOKA
9872-78 x 500 GAL 7 1/2% MS ACD. MAX PRES 3900. MIN PRES
AIR 4.8 BPM. INITIAL SI PRES 3200 PSI. 10 MIN SI PRES 2700 PSI.
SWB 50 BLW 4 HR. SWB DRY. 22 BLW TO REC.
10-17-74 PBD 10,120' SWB TEST. 14 HR TPC 150 PSI. FL 8300.
ACD x 5000 GAL 15% MS ACD. MAX PRES 3550 PSI
MIN PRES 3550 PSI. 15 IP 2500. 10 MIN SI PRES 1900 PSI
AIR 4 BPM. 202 BLW TO REC.
10-18-74 PBD 10,120' SWB 85 BLW 3 HR, FL 6500' 14 HR
TPC 50 PSI. SWB 50 BLW 5 HR, FL 10,000' x SWB DRY
RD PU UNIT 10-17-74, 67 BLW TO REC. EST COST
TO DATE \$357,000. EST COST TO COMP \$7000.
10-21-74 PBD 10,120' SI.
10-22-74 PBD 10,120' SI.
10-23-74 PBD 10,120' SI.
10-24-74 PBD 10,120' SI.
10-25-74 PBD 10,120' SI. WOV. EST COST TO DATE \$357,000
EST COST TO COMP \$7000.
10-28-74 PBD 10,120' SI WOV
10-29-74 PBD 10,120' WO PU UNIT.
10-30-74 PBD 10,120' PREP TO SQ ATOKA PERF
9872-9878'. RU PU UNIT 10-29-74.
PTG RTG x RET SA 9824'.
10-31-74 PBD 10,120' SQ ATOKA PERFS 9872-78 x
150 SX CLASS H x 0.67% HALAD 9. MAX PRES 2800 PSI
REV OUT 8 SX.