

UNITED STATES OF AMERICA
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-027994-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mobil Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

S. Carlsbad Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

25-T23S-R26E

1.

OIL WELL ☐ GAS WELL ☐ OTHER

Dry Hole

2. NAME OF OPERATOR

J.M. Huber Corporation

3. ADDRESS OF OPERATOR

1900 Wilco Building, Midland, Texas 79701 O.C.C. ARTESIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)1980' FNSWL Section 25-T23S-R26E,
Eddy County, New Mexico

14. PERMIT NO.

Blanket

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3226.7' GR

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 8-3/4" O.H. to RTD 11,957'. Logged well, logs and DST's indicated well to be non-productive. Log formation tops as follows:

Morrow "B"	11,700'	3rd Bone Springs	8,277'
Morrow "A"	11,412'	Bone Springs	5,254'
Atoka	10,867'	Delaware	1,938'
Strawn	10,333'	Lamar	1,818'
Wolfcamp	8,660'		

B.J. Service (cementing affidavit attached) spotted 150' cement plugs through 4 1/2" D.P. as follows:

Plug #1	11,750' - 11,600'	55 sx Class "H" cement
" #2	10,400' - 10,250'	" " " " "
" #3	8,730' - 8,580'	" " " " "
" #4	6,925' - 6,775'	" " " " "
" #5	5,425' - 5,275'	" " " " "

Plugs spotted with drilling mud having the following properties: S.W. 10, Vis. 37, FC film, WL 12, pH 8. Job completed 8-31-74. Big West Drilling Company rig released. Will cut off 9-5/8" @ 1100' + and spot 100' plug at stub, 100' plug at 13-3/8" csg. shoe, 10 sx surface plug & install marker. This work will be done as soon as csg. Pulling Equip. is available. Will

18. I hereby certify that the foregoing is true and correct file Form 9-331 for this phase of plugging

SIGNED

James R. Sutherland

TITLE District Prod. Mgr.

DATE 10-29-74

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE