

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back the well and reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

RECEIVED BY

NOV 20 1984

O. C. D.
ARTESIA OFFICE

NM-027994 A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Mobil Federal

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
South Carlsbad Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

25, T-23-S, R-26-E

12. COUNTY OR PARISH
Eddy

13. STATE
New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Hamon Oil Company

Phone: 915/682-5218

3. ADDRESS OF OPERATOR

611 Petroleum Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1980' FNL & 1980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, AT, CK, etc.)

3226.7 GR - 3245.7 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Yellow Jacket Test

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Installed 9-5/8" 5M casinghead flange & 11" 5M BOP stack.
2. Yellow Jacket pressure tested BOP stack & all related equipment to rated working pressure 11-7-84.
3. Drilled cement out of 9-5/8" casing from 865' to 1,147'.
4. Pressure tested 9-5/8" casing patch & cement job w/1500# for 1/2 hour with no pressure loss 11-8-84.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Drilling Foreman

DATE 11-14-84

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL

Carlsbad

*See Instructions on Reverse Side