

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
NTA FE	1
FILE	1 ✓
S.G.S.	
AND OFFICE	
PERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

RECEIVED

JAN 14 1975

## SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL, RE-DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" FORM C-1011 FOR SUCH PROPOSALS.)

OIL WELL ☐

GAS WELL ☒

OTHER ☐

Name of Operator

Coquina Oil Corporation ✓

Address of Operator

200 Building of the Southwest, Midland, Texas 79701

Location of Well

UNIT LETTER 0, 660 FEET FROM THE S LINE AND 1980 FEET FROM  
THE E LINE, SECTION 16, TOWNSHIP 23-S, RANGE 26-E, N.M.P.M.

15. Elevation (Show whether DF, KT, GR, etc.)

GL 3352'

5a. Indicate Type of Lease

State ☒

Fee ☐

5. State Oil & Gas Lease No.

LG 1443

7. Unit Agreement Name

8. Form or Lease Name

State 16

9. Well No.

1

10. Field and Pool, or without

Und. So. Carlsbad Morrow

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PULL AND ABANDON ☐  
CHANGE PLANS ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐

ALTERING CASING ☐  
PLUG AND ABANDON ☐

OTHER ☐

OTHER Plug back & DST

XX

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and ending work) SEE RULE 1103.

Drilled a 7 7/8" hole to 12,000'. Set 100 sx Class H cement plug with 35% Silica Flour and 10# sand per sack from 11,400' to 11,116'. WOC 12 hours. Tagged plug at 11,116'. Dressed plug to 11,150'. Ran DST No. 4 from 11,304' to 11,354'. Plug from 11,116' to 11,400' did not set properly. Washed out with 10,000# weight. Re-set plug with 125 sacks Class H with 10# sand per sack from 11,400' to 11,930'. WOC 12 hrs. Tagged plug at 10,930'. Dressed plug to 11,150'. Ran DST No. 5 from 10,910' to 11,150', DST No. 6 from 10,905' to 11,150' and DST No. 7 from 10,904' to 11,150'. Cleaned out hole to 11,800'. Ran 325 jts 4 1/2" 13.5# N80, 11.6# N80 and K55 LTC 8rd casing. Set at 11,712'. Cemented with 185 sacks Class H with 6# salt and 3/4% D-31 on 9-5-74.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.C. Radtke (D.C. Radtke)

TITLE Engineer

DATE 1-13-75

APPROVED BY W.A. Swann

TITLE SUPERVISOR, DISTRICT II

DATE JAN 15 1975

CONDITIONS OF APPROVAL, IF ANY: