

5-17 Finished TOH with tubing, collar and bit. Ran RTTS and 330 yds of tubing and set at 10,555' KB. Squeezed ^{perforations 11,070-11,092} with 75 s x 6 Class "H" with 0.6% Haled-9 and 75 6 x 5 Class H with 0.1% HR-7 mixed at 15.6 #/gal. Final squeeze pressure 2000 psi. Left 350' of cement above perforations. WOC 2 1/2 hrs. released pressure. did not have any back flow. Released RTTS and TOH. Ran 3 3/4" bit, six 3 1/2" collars and 140 yds of tubing. Shut down at 4:45 due to wind.

5-18 T.I.H. to TOL at 10720'. Drilled cement from 10720' to 11093' KB. Six hours. Pressured casing to 1000 psi with no pressure loss. T.I.H. to P.B.T.D. at 11682' KB. Reverse circulated bottoms up and cleaned hole. TOH with tubing, collars & bit. Shut down at 5:45 pm