

5-11 Ran B 3 3/4" bit, six 3 1/8" collars
and 300 yds of tubing to
9773' KB. Circulated gas and
small amount of condensate out
annulus. Reverse circulated
bottoms up - recovered mud cut water.
~~and~~ Continued in hole - bit began
taking weight at 10625' KB.
Picked up swivel. Circulated
out drilling mud down to top
of fish at 10775' KB.
TOH with tubing, collars & bit.
SD at 5:00 PM

5-12 T.I.H. with overshot (Control T.D.
dressed with Kutrite) bumper
sub, jaws, collars and tubing to
top of fish. Picked up swivel,
circulated and milled over top of
fish. Latched onto fish, released
on/off tool and TOH. Lured down
23' piece and five joints of 2 3/4"
tubing and on/off tool overshot.
Went back in hole with on/off
overshot, tools, collars and tubing
to packer at 10955' KB. Circulated
last 35' down to packer. Latched
onto and unseated packer. Started
out of hole with packer, dragging
up to 30,000 pounds. Pulled seven
stands and SDFH at 7:00 PM