

COPIES RECEIVED	2
TRIBUTION	
FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JUL 30 1974

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6600	
7. Unit Agreement Name Nash Unit	
8. Farm or Lease Name Nash Unit	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-
2. Name of Operator Mesa Petroleum Co. ✓
3. Address of Operator P. O. Box 2009, Amarillo, Texas 79105
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>23S</u> RANGE <u>29E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3005' GR 3024' RKB

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well 7-25-74. Drilled 20" hole to 60' and lost circulation. Dry drilled to 300'. Ran 7 jts 16" 65# H-40 ST&C new casing and set @ 300' RKB. Cemented with 225 sacks of Trinity Light Weight + 5# gilsonite + 1/4# celloflakes and tailed in with 100 sx Class "C" with 2% CaCl₂. PD at 2:00 am 7-26-74. Cement did not circ. Ran 1" pipe in hole to 65'. Cemented with 50 sx Class "C" with 2% CaCl₂. Circ. out 3 sx. Cement fell back to 8' below ground level. Job complete at 3:25 am 7-26-74. Topped out with pea gravel. WOC 18 hrs. Casing not tested. Will nipple up on 10 3/4" casing set @ 3300±.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Michael P. Houston TITLE Production Engineer DATE July 29, 1974

APPROVED BY For Record Only TITLE OIL AND GAS INSPECTOR DATE JUL 30 1974

CONDITIONS OF APPROVAL, IF ANY:

V. P. Z. NMDC. 1-Midland