

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using both closing unit pump and accumulators to the observed pressure of 1100# for test to ram type bops and 1000# for test to Hydril. Accumulators were pressured to 1100# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - rig coming out of hole. No test desired to top of casing using packer, nor to the upper kelly cock, to the lower kelly cock, or to the drill pipe safety valve.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Roscoe Maxwell *Roscoe Maxwell*