

GUEVA UNIT # 1  
SECTION 6, T23S, R26E  
EDDY COUNTY, NEW MEXICO

November 30, 1974

Drilled 260' to 265' in lime, 15 $\frac{1}{2}$ " hole. **RECEIVED**

December 1, 1974

Drilled 265' to 270' in lime.

DEC 30 1974

December 2, 1974

Drilled 270' to 275' in lime.

December 3, 1974

Drilled 275' to 281' in lime.

O. C. C.  
ARTESIA, OFFICE

December 4, 1974

Drilled 281' to 285' in lime.

December 5, 1974

Drilled 285' to 289' in lime.

December 6, 1974

Drilled 289' to 291' in lime

December 7, 1974

Drilled 291' to 296' in lime.

December 8, 1974

Drilled 296' to 300' in lime.

December 9, 1974

Drilled 300' to 305' in lime ingub.

December 10, 1974

Drilled 305' to 306' in lime and gyp

December 11, 1974

Drilled 306' to 309' in lime and gyp

December 12, 1974

Drilled 309' to 312' 16 $\frac{1}{2}$  inch hole.

December 13, 1974

Drilled 312' to 316' in lime and gyp.

December 14, 1974

Drilled 316' to 320' in lime and gyp.

December 15, 1974

Drilled 320' to 325' in lime and gyp.

December 16, 1974

Drilled 325' to 330' in lime and gyp.

December 17, 1974

Drilled from 330' to 334' in lime and gyp.

December 18, 1974

Drilled from 334' to 339' in lime and gyp.

December 19, 1974

Drilled from 339' to 345' lime in gyp.

December 20, 1974

345' to 350' lime in gyp.

December 21, 1974

Drilled from 350' to 355' lime in anahydrite.

December 22, 1974

Drilled from 355' to 360' lime in anahydrite.

December 23, 1974

Drilled from 360' to 365' lime in anahydrite.

December 24, 1974

Drilled from 365' to 371' lime in anahydrite.

December 25, 1974

Shut down.

December 26, 1974

Drilled from 371' to 375' lime in anahydrite.