

CUEVA UNIT #1
SECTION 6, T23S, R26E
EDDY COUNTY, NEW MEXICO

RECEIVED

JUN 11 1975

O. C. C.
ARTESIA. OFFICE

May 30, 1975

From 230 to 384 Cement 2 hrs. W.O.C. tagged top of Cement @250
6 hrs. drlg cement From 384 to 1020 3½ hrs. Drlg cement &
sand bridge 2 hrs. Trip F/DC 2½ hrs. Drlg & Wash down 800' to 1020'
From 1020' to 1171' Dept. 1130' Dev. 2° 3½ hr. finish wast to
bottom 6 hrs. drlg ¼ hr. Survey ¾ hr. drlg ¼ hr. pull out
to mix mud.

May 31, 1975

From 1171 to 1201 3½ hrs. mixing mud trip in hole ½ hr. drlg
½ hr. pull out to mix mud ¾ hrs. mix mud & trip in hole ½ hr. drlg
From 1201 to 1257 ¼ hr. Pull 3sks D.P. 2½ hrs. Mix mud & Trip
in hole 3 ¾ hrs. drlg 1½ hrs. circ. From 1257 Dept. 1257 Dev. 2°
Pump Mud slug in hole ¾ hrs. ¾ hrs. trip out to run csng
4½ hrs. rig up & run Csng ½ hr. rig up Halliburton & break circ.
¾ hrs. cementing CSNG ¾ hr. W.O.C. Plug down @ 10:15 p.m.

June 1, 1975

From 1257 8 hrs. W.O.C. & Ran temp. survey
3 hrs. W.O.C. 5 hrs. Work 1½" pipe by 11 ¾ CSG
3 hrs. working 1½" pipeby CSNG ½ hr. Break circ. & cementing
3 hrs. WOC ½ hr. cementing 1 hr. WOC

June 2, 1975

From 1257 3 hrs. WOC ½ hr. pump cement down Plug down 2:30
2 hrs. WOC ½ hr. Pump cement plug down 2 hrs. WOC 1 hr. WOC
½ hr. Pump Cement down 1½ pipe 3 hrs. WOC ½ hr. Pump Cement
3 hrs. WOC 4 hrs. Finish cementing 4 hrs. WOC cut pipe off
weld head start to put B.O.P. on.

June 3, 1975

From 1257' Finish nippling up Go in hole W/5 DC & DP to drill Plug
Test 11 ¾ CSG W/900 lbs. OK Drill Cement Plug & shoe joint
From 1257' to 1335' in anhy. & Lime 2 hrs. Drlg Cement & Shoe Jr.
½ hr. Drlg 1 ¾ hrs. Trip Fl D.C. & Two stb 3 ¾ hrs. Drlg
2 hrs. Co time W/DP
From 1335' to 1476' in anhy & lime 4 hrs. Drlg. 1 hr. tighten
unions & Swivl & hose 3 hrs. drlg.

June 4, 1975

From 1476' to 1630' in anhy. & lime 8 hrs. drlg
From 1630' to 1780' in lime Depth. 1650' Dev. 1½° ¾ hrs. Drlg
½ hr. totco 6½ hrs. Drlg. From 1780' to 1876 in lime Depth. 1870'
Dev. 1° 4 hrs. drlg 3½ hrs. trip lay down reamers change 1 barrel
½ hrs. drlg

June 5, 1975

From 1876 to 2072' in lime 8 hrs. Drilling
From 2072 to 2202 in lime 1 hr. drilling 2 hrs. Repair air line
& Relined Mtr Clutch 5 hrs. Drilling
From 2202 to 2415 in lime Depth. 2353' Dev. ¾°
7½ hrs. drilling ¼ hr. Survey ½ hr. drilling.

June 6, 1975

From 2415 to 2694 in lime 8 hrs. drilling
From 2694 to 2970 in lime 5½ hrs. drilling ½ hr. Totco 2 hrs. Drilling
From 2970 to 3270 in lime 8 hrs. drilling.

June 7, 1975

From 3270 to 3517 Depth 3335 Dev. ¾° 2 hrs. drilling ½ hr. Dev.
Survey on W.H. 5½ hrs. drilling From 3517 to 3711 in lime 8 hrs. drilling
From 3711 to 3887 in lime Depth 3905 Dev. ½° 6½ hrs. drilling
¼ hr. survey 2½ hrs. drilling