

RECEIVED

JUN 23 1975

O. C. C.
ARTESIA, OFFICE

June 8, 1975

From 3887 to 4070 in Lime 8 hrs. drilling
From 4070 to 4220 in Lime 8 hr drilling
rotary head on 1 3/4 hrs. Drilling
From 4220 to 4383 in Lime Depth 4220' to 4383'
5 hrs. drilling 1/2 hr. survey 3 1/2 hrs. drilling

June 9, 1975

From 4383 to 4540 in Lime 8 hrs. drilling.
From 4540 to 4683 Lime & Shale 8 hrs. Drilling.
From 4683 to 4802 in Lime 8 hrs. drilling.

June 10, 1975

Depth. 4915' Nipple up waiting on cement Drilling
fluid - fresh water.

June 11, 1975

From 4915' 1 1/2 hrs. Ran 122 jts. 8 5/8 32 & 24" CSG
W/3 jts. 32lbs. CSG on top string Ran 3 cent guide
1 hr. Circ. 8 5/8 Csg. 1 1/4 hrs. pipe ste @ 4915'
Cemented W/Plug down 5:45 5400 sks. Hall light wt. 5#
sks. 1/2 floats per sks. 1 1/4 hr. 150 sks. class C Plug
down 5:45 a.m. 3 1/2 hrs. Cut off 8 5/8 CSG & Nipple up
B.O.P. 2 1/2 hrs. test pipe rams & Blank rams to 4000# OK
Test Hydrill to 2500 OK 3/4 hr run temp. survey 1 1/4 hr
Pick up 4 1/2 x H. D.C./ Cement top @ 1180' 4795'
3 hrs. finish pick-up D.C.S. & Trip in hole 1 hr. circ.
1 1/2 hrs. pressure CSNG 1000#OK 3 1/2 hrs. WOC

June 12, 1975

From 4915 to 4945 drilling, 1/2 hour W.O.C., 1 1/2 hour drilling
cement and plug, 3 1/2 hour trip out and pick up bottom hole ASSA
2 1/2 drlg., 4945' to 5089' in Lime 8 hours drlg.

June 13, 1975

From 5250 to 5389' 8 hours drlg., 5389 to 5517 in Lime
Depth 5430 2 1/4 drlg., 1/2 totco on N.L. 5 1/4 hour drlg.
5517' to 5668' in Lime 8 hours drlg.

June 14, 1975

From 5668' to 5820' in Lime 8 hours drlg.
From 5820' to 5935' in Lime , Depth 5920 Dev. 3/4, 5 hours
Drlg., 1/4 Repair air line, 1 3/4 hour drlg., 1/2 hour dev.
Survey on W.L., 1/2 hour drlg., From 5935' to 6051' in Lime
8 hours drlg.

June 15, 1975

From 6051' to 6270' in Lime 8 hours drlg., From 6210' to 6335
in Lime 4 hours drlg., 1/4 hour Service rig, 3 1/4 drlg.
From 6335' to 6452' in Lime, Depth 6385' 10, 6 1/4 hour drlg.
1/2 hour Survey, 1 1/4 hour drlg.

June 16, 1975

From 6335' to 6584' in lime 8 hrs. drilling
From 6584' to 6704' in lime 8 hrs. drilling
From 6704' to 6820' in lime 8 hrs. drilling

June 17, 1975

From 6820' to 6925' in lime 8 hrs. drilling.
From 6925' to 7046' in lime 1/2 hr. drilling 1/2 hr. Survey on W.L.
7 1/4 hrs. drilling From 7046' to 7165' in lime 8 hrs. drilling.