

SOUTHWESTERN DISTRICT

OTIS AREA 74-I
Henri-Grande #1
C NE SW Sec. 26-22S-27E
Eddy Co., New Mexico
12,400' Morrow
Apexco 100% W.I.
AFE Estimate \$541,090

- 11-28 Drlg. 8½" hole @ 11,849', sh & ls,
(Progress 151') MW 9.9, Vis 35, WL
55.
- 11-29 TD 11,928'. DST 11,750'-11,928'.
Water blanket to surface in 15",
GTS in 22". 1450 psi surface pres.
after 30".
- 11-30 Drlg. 8½" hole @ 11,949', sh & ls,
(Progress 22') MW 10.1, Vis 34.
DST #1 (11,750'-11,928') 2400' WC
IF 25" fair blow incre. throughout.
15" WC to surface, 2 hr. SI, 1 hr.
FF - tool open strong blow. Fluid
to surface in 9", too wet to burn.
Flare occasionally at end. 1 hr.
FF - 3300 psi surface pres. 3/8" ck.
Est. 11.441 MMCF. 2 hr. SFI - IHP
6041, FHP 5995, IBHSIP - 2 hr. 5022
psig. Rec. 775' lightly gas cut
drlg. fluid and form. wtr. Samples -
800 psi, 2.9 cu.ft. gas. - no fluid
Temp. 185° F. FSIP 4986 psig.
- 12-1 Drlg. 8½" hole @ 12,085', sh & ls,
(Progress 136') . MW 10.1, Vis 37.
- 12-2 Drlg. 8½" hole @ 12,146', sh & ls,
(Progress 61') MW 10.1, Vis 37, WL
8.6. DST #2 (12,060'-12,146') Open
tool 30" PF - wk. blow incre. to
fair - no surf. pres. and NGTS, 60"
ISI at report time. (9-5/8" gas. &
3080') (\$235,579).