

CORINNE GRACE
WHITE BABY
SECTION 16, T24S, R26E
EDDY COUNTY, NEW MEXICO

RECEIVED

AUG 8 1975

A.D.C.
ARRESTIA OFFICE

it is in the hole now.

July 18, 1975

Have been working on fishing tools building and remodeling to catch the 17" bit in well.

July 19, 1975

Got fishing tools ready. Made a run in hole to get the bit. But too large, must cut them down tomorrow.

July 20, 1975

Remodeled fishing tools made several runs found bit. It is about 350' down with the top in the side wall of well, must remodel fishing tools to straighten up the bit.

July 21, 1975

Have been fishing for 17" bit today. It is back in the wall of the well we have run hooks let in around it but haven't got it out in center so we can grab it yet. Still trying to get top of bit to center of hole. Started at 7am it is after 9 pm now sure have tried.

July 22, 1975

Still have 17" bit in hole down 350' have had two welders and two lavers working on a spud tool to drill around the 17" bit to set it up straight in the hole.

July 23, 1975

Have worked from 7 a.m. to 7 p.m. today. Have been drilling and running test on where the top of bit is. We are in hard line rock. Not making much head way. Mr. John Wilshire was out today for awhile run fishing tool in hole two times but couldn't get over top of bit.

July 24, 1975

Started to work at 7 a.m., started to drilling the 17" bit on one side about noon the speed straightened up and line got straight, ~~came out and run fishing tools caught the bit~~ with it about 1 p.m. put in rust day breaking down some of the fishing tools. Will try to finish up for good tomorrow.

July 25, 1975

No change today. Last day at White Babe #1 loaded up stum bailers and all the tools lumber let around the well lowered the mash and moved rig trailer reverse and everything away and watched them push the dirt in pit with the Big Cat, Mr. Wilshire was there to see us off.

July 28, 1974

Lay gas line, 4 men 8 hours. on gasline. Set rig out start rig to moving, string and lay gasline, 3 men 8 hours. on gasline.

July 29, 1975

Set rig out and moving to new location. Rig up.

July 30, 1975

Rigging up. Rig up.

July 31, 1975

Rig up. Pick up bit reamers D.C.'s to start reaming hole. Mix spud mud. Reaming hole to run 13318 csg. Rig up, Mix mud and swab 85 of returns ream to bottom, survey, pull out, finish trip out, wait on orders.

August 1, 1975

Waiting on orders, pick up 16 ft. d.p. waiting on Halliburton cement and pull out 3 ft. W.O.C. Cmt. w/60 jt. of Class c. w/ 2% cal, cl. set at 484' top @415'