

- STATE "SS" #2, 12,250 TD.
9/11 Prep to MI unit to compl.
- STATE "SS" #2, 12,250 TD.
9/12 MIRU X-Pert Well Serv unit 9/11/75, attempt to instl well head, flange would not go over 9-5/8 csg, Cameron carried flange to Odessa to bore out sand, SDFN.
- STATE "SS" #2, 12,250 TD.
9/13 Attempt to instl wellhead, flange would not go over 9-5/8 csg, 9-5/8 slightly egged shaped, instl spool & BOP, SDFN.
- 9/15 Ran 4-3/4 bit, 5½ csg scraper on 4 - 3½ DC's & 2-3/8 tbg to 5300, displ mud w/ fr wtr, ran bit to 11,892, tag top of cmt, displ mud w/ wtr, SDFN & Sunday.
- STATE "SS" #2, 12,250 TD.
9/16 CO mud from 11,892-12,024, drill cmt 12,024-12,200, circ clean, test csg 2000#/30 min/ok, displ hole w/ 10.4# CL wtr, containing 4% KCL, SDFN.
- STATE "SS" #2, 12,250 TD.
9/17 POH w/ 2-3/8 tbg, LD DC's & bit, instl bottom part of tree, Welex ran GR-Collar-Corr log from 10,500-12,204, then perf 5½ liner in the Lower Morrow @ 11,977-982; 12,043-050; 12,077-082; 12,139-148; & 12,150-12,154 w/ 1 JSPF, total of 35 holes, ran 5½ RTTS pkr on 180 jts 2-3/8 tbg, SDFN.
- STATE "SS" #2, 12,250 TD.
9/18 Finish rubning RTTS pkr to 11,883, S 45 BLW, sw tbg dry to 10,000, have small sh of gas, SDFN.
- STATE "SS" #2, 12,250 TD.
9/19 SI 12 hrs TP zero, sw tbg dry from 10,000 to 11,300/8 hrs, Dowell acidized Morrow perfs 11,977-12,154 w/ 7500 gals 7½% Easy Flow acid, used 40 RCNBS, flushed w/ 4% KCL wtr all fluid contained 1000 SCF N2/bbl, TTP 6200, AIR 2.5 BPM, ISIP 5000, 5 min 4800, job compl @ 6 pm 9/18/75, F 2 hrs & died, sw & fl to pits 9½ hrs, TP 0-20-0#, cont to test.
- STATE "SS" #2, 12,250 TD.
9/20 Swab & F 110 ELW/23 hrs, L hr F & sw 5 bbls, S/O 100% wtr 7000' scattered fluid in hole, cont to swab test.
- 9/22 Sw & F 20 BLW + 40 BFW/12 hrs, L hr sw & F 4 bbls, S/O 100% wtr 4000' FIH, gd sh of gas, SD for nite & Sunday, water sample 9/20/75 indicated spent acid water.
- STATE "SS" #2, 12,250 TD.
9/23 SI 36 hrs TP 3500#, F 11 hrs to pits on 48/64 ck, TP 3500 to 50#, flowing formation wtr, SI 12 hrs, TP 3400#.
- STATE "SS" #2, 12,250 TD.
9/24 Bled off pressure in 1 hr, F to pits on 48/64 ck, TP 50#, flowing gas & wtr, SI 12 hrs TP 3400#, hooking up test equipment, prep to test perfs 12,139-12,154 OA.