

NO. OF COPIES RECEIVED	1
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

AUG 27 1975

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- O. C. C. ARTESIA, OFFICE		5a. Indicate Type of Lease Date <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Cities Service Oil Company		6. State Oil & Gas Lease No.
3. Address of Operator Box 1919 - Midland, Texas 79701		7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>K</u> <u>1650</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>18</u> TOWNSHIP <u>22S</u> RANGE <u>27E</u> NMPM.		8. Farm or Lease Name Colonia A Com.
15. Elevation (Show whether DF, RT, GR, etc.) 3143' GR		9. Well No. 1
		10. Field and Pool, or Wildcat Und. S. Carlsbad Mor.
		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of completion of any proposed work) SEE RULE 1103.

T.D. 360' Anhydrite. Prep to drill ahead. This well was spudded @ 3:15 am on 8-22-75 and drilled to a T.D. of 360'. Ran 8-1/2 Jts. (346.50') 13-3/8" OD 48# H-40 casing set and cemented @ 360' w/375 sacks Class C w/2% CaCl cement. Plug down @ 12:45 am on 8-23-75. Circulated 75 sacks of cement to the surface. WOC 36 hrs. Tested 13-3/8" casing with 750# for 30 minutes with no drop in pressure.

NMOCC was notified and witnessed cementing job.

City of Carlsbad (Mr. Miller) was not present.

Attempted to locate Mr. Miller to witness the testing of BOP stack for City of Carlsbad but could not locate him.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. Miller TITLE Region Operation Manager DATE August 26, 1975
APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 27 1975
CONDITIONS OF APPROVAL, IF ANY: