

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

MAR 3 1976

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS, ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator Morris R. Antweil 3. Address of Operator Box 2010, Hobbs, New Mexico 88240 4. Location of Well UNIT LETTER <u>83</u> <u>2030</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>20</u> TOWNSHIP <u>22-S</u> RANGE <u>27-E</u> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3128' GR	7. Unit Agreement Name ----- 8. Farm or Lease Name X-L 9. Well No. 1 10. Field and Pool, or Wildcat So. Carlsbad (Morrow) 12. County Eddy
--	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Completion Attempt</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

PBTD 11,760'. Perforated 11,710'-714' and 11,724'-726' with packer set at 11,652'. Set at 11,652'. Had very weak flow of gas. Treated perms w/250 gals MCA Acid. Max Pressure 5300 psi. Rate 3.2 b/m ISIP 2800 psi swabbed back load. Recovered small volume formation water and weak show of gas. Pulled tubing and packer. Set bridge plug @ 11,700' and capped with 10' cement PBTD 11,690'. Tested bridge plug with 1500 psi. No loss of pressure. Prep to perforate upper Morrow interval.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. M. Williams TITLE Agent DATE 1 March, 1976.

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE MAR 3 1976

CONDITIONS OF APPROVAL, IF ANY: