

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Belco Pte Corp.</u>		Lease <u>Douglas Com.</u>		Well # <u>1</u>	
Location of Well	Unit <u>H</u> <u>2410N</u> <u>5600</u>	Section <u>7</u>	Township <u>22</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	Type of Equipment <u>Rotary</u>				

Witness 10 3/4" - APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>20"</u> <u>15"</u>	<u>16"</u> <u>10 3/4"</u>	<u>40.50</u>		<u>400</u> <u>1800</u>	<u>Circ.</u> <u>Circ.</u>
<u>9 1/2"</u>	<u>7 7/8"</u>	<u>29.70</u>		<u>8000</u>	<u>450</u>
<u>6 1/2"</u>	<u>5" linear</u>	<u>23.20</u>		<u>11600</u>	

Casing Data:

Surface 38 joints of 10 3/4 inch 40.50 # Grade API New K-55

Lone Star STC (Approved) (Rejected)

Inspected by Selan Mermin date 5-19-76

Cementing Program

Size of hole 13 3/4" Size of Casing 10 3/4 Sacks cement required 1500/SP

Type of Shoe used Guide Float collar used Yes Btm 3 jts welded 1 Thread Lock

TD of hole 1723 KB Set 1706' 6" Feet of 10 3/4 Inch 40.50 # Grade K-55

New-used csg. @ 1706' 6" with 300 sacks neat cement around shoe Class C 2% cc

+ 1200 sax Dowell Lite additives 5" Kolite 4" Celloflake 2% cc

Plug down @ 5:45 (AM) (PM) Date 5-19-76

Cement circulated 1250/SP No. of Sacks 125/SP

Cemented by Dowell Witnessed by Selan Mermin

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Surface: 20" hole Ran 9 jts 16" 65" H-40 STC TD 414 KB
set at 397' CL Guide Shoe Cnt 350/SP Class N 12% D-53 2% cc
150/SP Class C 2% cc PD 5:30 PM 5-15-76 Circ 60/SP