

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
ANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

AUG 3 1976

O.C.C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
L-3358

SUNDY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	Nash Unit
3. Address of Operator	8. Farm or Lease Name
1000 Vaughn Bldg., Midland, TX 79701	Nash Unit
4. Location of Well	9. Well No.
UNIT LETTER E, 1980 FEET FROM THE North LINE AND 330 FEET FROM	6
THE West LINE, SECTION 18 TOWNSHIP 23S RANGE 30E NMPM.	10. Field and Pool, or Wildcat
	Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3016' GR	Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 9:00 AM, 7-30-76. Drilled 17½" hole to 273' then ran 9 joints 13-3/8" 48# H-40 ST&C casing (276' overall tally) and set shoe at 273'. Installed centralizer on first joint. Cemented with 550 sx Class "C" with 1/4# flocele followed by 350 sx Class "C". Plug down at 7:20 PM, 7-30-76. Circulated approximately 120 sx to surface. WOC 24 hrs and tested casing to 600 psi - 30" - okay. Reduced hole to 11" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Michael P. Houston TITLE Division Engineer DATE August 2, 1976

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 5 1976

CONDITIONS OF APPROVAL, IF ANY:

XC: JLF, JWH, MEC, LMC, 3-NMOCC, 9-WI Partners, 1-File

RECEIVED

7-22-81 1376

U.S. CONSERVATION COMMISSION
WASH., D. C.