

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

JUL 16 1993

WELL API NO.
30-015-21803

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
L-3358

SUNDRY NOTICES AND REPORTS ON WELLS. ~~C.T.D.~~
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

7. Lease Name or Unit Agreement Name

Nash Unit

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
Strata Production Company ✓

8. Well No.
#6

3. Address of Operator
P. O. Box 1030, Roswell, New Mexico 88202-1030

9. Pool name or Wildcat
Undesignated Bone Spring

4. Well Location
Unit Letter E : 1980 Feet From The North Line and 330 Feet From The West Line
Section 18 Township 23 South Range 30 East NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3016' GL

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Re-Entry ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

06/04/93: MIRU Grace Drilling Rig #348. Spud drilling First Cement Plug at 5:30 PM on 6/4/93. NU BOP. Test to 1000#. Held OK.

06/07/93: Drilled out cement plugs with 7 7/8" bit to 5100' TD. Clean out to 5100'.

06/10/93: Drilled to 7330'. RU Schlumberger. Ran logs.

06/12/93: Drilled to 7430' TD. Ran 180 joints (7439.11') 5 1/2" 17# J55 casing. Cemented at 7430' First Stage with 230 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# B-28 and 1/4# D-29 per sack. Cement did not circulate. Cemented Second Stage with 360 sacks 50/50 Poz H with 5# D-44, 3/10% D-60, 2.5# B-28 and 1/4# D-29 per sack. Circulated 128 sacks cement to pit. Cemented Third Stage with 365 sacks 35/65 Poz C with 6% D-20, 8# D-44 and 1/4# D-29 per sack. Tail in with 100 sacks Class "C" Neat. Plug down at 10:00 PM on 6/12/93. Released rig at 6:00 AM on 6/13/93. WOC. WOCU.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Carol J. Garcia TITLE PRODUCTION SUPERVISOR DATE 7/15/93

TYPE OR PRINT NAME Carol J. Garcia TELEPHONE NO. 622-1127

(This space for State Use)

ORIGINAL SIGNED BY
MIKE WILLIAMS

APPROVED BY SUPERVISOR, DISTRICT II TITLE DATE JUL 20 1993

CONDITIONS OF APPROVAL, IF ANY: