

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL & GAS COMMISSION

AUG 12 1977

D. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR NOTICES TO WELL OR TO OTHERS OR FOR BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT OF MINOR C-101 FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator
Amoco Production Company
3. Address of Operator
P. O. Drawer A, Levelland, Texas 79336
4. Location of Well
UNIT LETTER P 660 FEET FROM THE South LINE AND 990 FEET FROM
THE East LINE, SECTION 7 TOWNSHIP 22-S RANGE 28-E N.M.P.M.

7. Unit Agreement Name
Old Indian Draw Unit
8. Farm or Lease Name
Old Indian Draw Unit
9. Well No.
36
10. Field and Pool, or Wildcat
Indian Draw Delaware

15. Elevation (Show whether DF, RT, GR, etc.)
3100.3 GR

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☒ REMEDIAL WORK ☐ ALTERING CASING ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOG ☒ OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

L & O Drilling Company spudded a 12 1/4" hole 5:30 PM 7/29/77. Reached TD of 432' 12:30 AM 7/30/77. 8 5/8" CSA 432' and cement with 300 sx Incor + 2% CACL. Plug down 3:45 AM 7/30/77 with 500 PSI and circulate 10 sx. WOC 18 hrs and test casing with 1300 PSI 30 min. Test ok. Drill out 9:45 PM 7/30/77, reduce hole to 7 7/8" and resume drilling. Reached TD of 3450 at 3:15 AM 8/4/77. Run logs and determined to PXA well. Received verbal approval to P X A from Mr. W. A. Gressett 8/5/77. P X A well by loading hole with mud-laden fluid. Spot 45 sx Class H cement plug (100') from 3400' to 3300', 45 sx Class H cement plug (100') from 2520' to 2425, spot 100 sx Class H cement plug (100') from 475' to 375' in and out of 8 5/8" set at 432', spot 10 sx Class H cement plug at surface and weld on cap. Erect P X A marker and clean location. Release rig 2:30 AM 8/6/77. Will advise when location is ready for inspection.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

W. A. Gressett TITLE Administrative Assistant DATE 8-11-77

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 15 1977

COPIES OF APPROVAL, IF ANY
1 - NMOC-ART; 1 - Div.; 1 - Susp.; 1 - RC; 1 - Bass; 1 - Marathon