

01/23/01

- 1) Well flowing @ 100 psi on 24/64 choke
- 2) 1300 hrs. well flowing @ 140 psi on 32/64 choke
- 3) Report given to Jim, Greg, and Bret
- 4) SION. JC, MY

01/24/01

- 1) SITP @ 2,600 psi
- 2) Stabilized @ 100 psi on 24/64" choke
- 3) Report given to Jim, Greg, and Bret
- 4) SION. JC, MY

01/25/01

- 1) SITP @ 2,600 psi
- 2) Set 72hr BHPB @ 11,124'. JC, MY

01/26,27,28,29/01

- 1) 26th-29th conducting 72 hr BHPB
- 2) Pulled bomb 0900 on the 29th BHP @ 3,695 psi and still building very slowly
- 3) SION. JC, MY

02/12/01

- 1) SITP 3,200 psi
- 2) Blew down well
- 3) Set "F" series blanking plug in 1.875" profile nipple @ 11,075'
- 4) Got off packer w/on-off tool
- 5) Reverse circulated w/7% KCL water
- 6) TOOH w/2 3/8" tubing
- 7) SION. MY, JC

02/13/01

- 1) Receive 2 7/8" P110 flush tubing 8.7#, MorOil Tool Lift and pipe racks, re-dressed on-off tool
- 2) TIH w/on-off tool and 2 7/8" tubing, tallying tubing
- 3) SION. MY

02/14/01

- 1) Finish TIH w/2 7/8" tubing
- 2) Pickle tubing w/300 gallons 20% HCL, reverse out w/7% KCL water
- 3) Engage packer, ND BOP, NU tree, set 16 pts over on pkr
- 4) RU wireline to remove blanking plug, plug fell on top of RBP
- 5) Ran compression block to verify blanking plug on top of RBP—impression noted
- 6) Attempted to fish out blanking plug, no success, left blanking plug on top of RBP
- 7) SION. MY