

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator The Eastland Oil Company	8. Farm or Lease Name C. P. LOPEZ 'A'
3. Address of Operator 704 Western United Life Bldg. Midland, Texas 79701	9. Well No. #1
4. Location of Well UNIT LETTER M, 660 FEET FROM THE South LINE AND 990 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 22S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3026'GR, 3036 DF (ref)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole at 6:00 p.m., October 11, 1977, and drilled to 435' in anhydrite. Ran 10 joints, #2, 24#, J-55, 8-5/8" casing, 421 feet, set @ 433 feet. Cemented with 250 sacks Class C cement with 2% Ca Cl2. Cement in place at 8:00 a.m. October 12, 1977. Cement circulated.

Allowed cement to set 12 hours. Nipped up BOP and tested 8-5/8 casing with 1000 psi for 30 minutes with no pressure leak-off. Drilled cement plug at 8:30 a.m., October 13, 1977.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>George D. Heak</u>	TITLE <u>Superintendent</u>	DATE <u>October 19, 1977</u>
APPROVED BY <u>W. A. Gussert</u>	TITLE <u>SUPERVISOR, DISTRICT 1</u>	DATE <u>OCT 21 1977</u>
CONDITIONS OF APPROVAL, IF ANY:		

