

NO. OF COPIES RECEIVED
 DISTRIBUTION
 DATE
 FILE
 U.S.G.S.
 LAND OFFICE
 OPERATOR

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
 Supersedes OIM
 C-102 and C-101
 Effective 1-1-65

SUNDARY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR ANY OTHER PURPOSES THAN TO REPORT ON WELLS TO A DIFFERENT RESERVOIR.
 USE THIS FORM FOR REPORTS ON WELLS TO A DIFFERENT RESERVOIR.)

1. OIL ☐ GAS ☒ OTHER ☐
 2. Name of Operator
 Delta Drilling Co.
 3. Address of Operator
 P.O. Box 866, Odessa, Texas 79760
 4. Location of Well
 UNIT LETTER G 1980 FEET FROM THE North LINE AND 1650 FEET FROM
 THE East LINE, SECTION 23 TOWNSHIP 23 RANGE 28
 5. Elevation (Show whether DF, RT, GR, etc.)
 2995.5 GR

5a. Indicate Type of Lease
 State ☐ Fee ☒
 5. State Oil & Gas Lease No.
 7. Unit Agreement No.
 Donaldson
 8. Part of Lease No.
 Donaldson
 9. Well No.
 1
 10. Field and Pool, or without
 Wildcat-Morrow
 12. County
 Pddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
 FULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOBS ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached depth of 6355' on 12/6/77. Ran 9-5/8" casing to T.D. Cemented in two stages. First stage 765 sx Halliburton Lite w/1/4# Flocel and 300 sx class C neat. Plug down @ 3 A.M. 12/9/77 with 1300 PSI. Open D.V. tool @ 2875 w/800# at 3:30 A.M. 12/9/77 and circulated approx. 25 sx cement out on first stage. Circulate 4 hours. 2nd stage, start at 7:45 A.M. 12/9/77. 1540 sx Halliburton Lite w/1/4# Flocel 3# Gilsonite and 8# salt per sack, tail in w/100 sx class C neat. Plug down @ 9:20 A.M. with 2000 PSI, closed tool w/no cement back to surface. Ran 1" down annulus and found cement top 40' from surface. Cemented down 1" with 30 sx class C neat. WOC 24 hours. Test csg. to 1800 PSI for 30 minutes. Test ok. Reduce hole to 8-3/4" and resume drilling 8:00 P.M. on 12/11/77.
 Copy of casing WT. and Footage is attached.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ronald F. Lechwar TITLE Project Manager DATE 12/12/77
Ron Lechwar
 APPROVED BY W. A. Gussitt TITLE SUPERVISOR, DISTRICT 1 DATE DEC 12 1977
 CONDITIONS OF APPROVAL, IF ANY: