

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

NMOCC COPY

SUBMIT IN TRIPLI
(Other instructions
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 26381

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Toles Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated Delaware

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T22S, R28E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1.

OIL ☒ GAS ☐ OTHER ☐

FEB 28 1978

2. NAME OF OPERATOR

The Eastland Oil Company ✓

3. ADDRESS OF OPERATOR

O. C. C.

ARTESIA, OFFICE

704 Western United Life Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

330' FSL and 2283' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3015' GR, 3016' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Casing setting ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Toles Federal #1 was spudded February 11, 1978 using Hopi Drilling Company cable tool rig. A 10" hole was drilled to 340' in shale and gyp on February 15, 1978. Casing, consisting of 335' of 24#, J-55, 8-5/8" OD, was set at 337' and cemented with 250 sacks Class C with 2 percent CaCl₂. Cement was in place at 11:50 a.m., February 15 and 10 sacks of excess cement was circulated out.

After waiting on cement 20 hours, 40' of cement was drilled and the shoe drilled at 4:00 p.m. February 16, 1978. The casing was bailed dry and bail tested again after one hour. There was no water entry.

RECEIVED
FEB 23 1978
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature]TITLE SuperintendentDATE 2/22/78

(This space for Federal or State office use)

APPROVED BY [Signature]TITLE ACTING DISTRICT ENGINEERDATE FEB 27 1978

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side