

NEW MEXICO OIL CONSERVATION COMMISSION RECEIVED

JUL - 6 1978

O. C. C.
ARTESIA, OFFICE

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATIONS FOR PERMIT (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL GAS WELL OTHER- _____

2. Name of Operator
Amoco Production Company ✓

3. Address of Operator
P.O. Drawer A, Levelland, Texas 79336

4. Location of Well
UNIT LETTER G 1650 FEET FROM THE north LINE AND 1980 FEET FROM
THE east LINE, SECTION 22 TOWNSHIP 23-S RANGE 28-E NMPM.

5. Elevation (Show whether DF, KT, GR, etc.)
3002.4 GR

6. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name
Ingalls Gas Com

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat-Morrow

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-17-78 MGF Drilling Company (Rig #22) spudded a 20" hole at 10:00 AM. Drilled to 405' and set 16" 65# H-40 ST&C casing at 405'. Cemented with 500 sacks Class C. Plug down at 2:00 PM 6-18-78. Cement did not circulate. Ran 1" line and tagged cement 110' from surface. Pumped 100 sacks Class C which circulated. Waited on cement 18 hrs. Pressure tested casing with 1000# for 30 minutes. OK. Reduced hole to 14 3/4" and resumed drilling.

Drilled to TD of 2978' and set 10 3/4" 40.5# K-55 ST&C casing at 2978'. Cemented with 2100 sacks HL and 200 sacks Class C. Plug down 10:30 PM 6-26-78. Circulated 155 sacks. Waited on cement 30 hrs. Tested casing with 1000# for 30 minutes. OK. Reduced hole to 9 1/2" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: A. V. H. d. G. TITLE Admin. Analyst DATE 7-5-78

APPROVED BY: W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUL - 7 1978