

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 10 1978

O. C. C.
ARTESIA, OFFICE

Supersedes Old
C-102 and C-103
Effective 1-1-68
30-015-22475

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Little Squaw <i>Conn</i>
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat - Morrow
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator J. C. Barnes Oil Company
3. Address of Operator P. O. Box 505 Midland, Texas 79702
4. Location of Well UNIT LETTER <u>F</u> <u>1980</u> FEET FROM THE <u>N</u> LINE AND <u>1980</u> FEET FROM THE <u>W</u> LINE, SECTION <u>27</u> TOWNSHIP <u>22 S</u> RANGE <u>28 E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3074' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11 1/4" hole to 3752'

8 5/8" casing 24 & 32# @ 3752' on June 7, 1978
Cemented w/950 sx of Halliburton lite, 200 sx of CL C w/27% CC.
Cement did not circ.

Ran Temp. survey June 8, 1978
Top of cement @ 620' from surface.
Ran 1" KOBE tubing to top of cement
Mix 300 sx CL C Cement and brought cement to surface on June 8, 1978

Cut off casing - install BOP Stack - test casing to 1500# for 30 minutes.
Held OK. June 8, 1978.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *John McQueen* TITLE Field Supt. DATE August 8, 1978

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: