

Top of liner at 11,367' . 130' liner over lap. Cemented with 150 sacks class H cement with 3/4 of 1% CFR - 2 and 5# Kel per sack. Plug down at 5:00 AM 8-11-78.

On 8-12-78 after WOC 24 hours cement drilled and circulated 3 hours. Ard Rig released 1:00 PM 8-13-78.

On 8-24-78 Rig up Clark Well Unit- rabbited and ran 397 joints (12,285') of 2 3/8" EUE 8 rd thread, N-80 tubing. Displaced hole w/850 barrels, 3% Kel water w/1 gallon corrosion inhibitor per 23 barrels.

On 8-28-78 ran Van gun assembly and Packer - set Packer at 11,870.47' w/Baker "FL" on and off tool and 1.81" profile nipple on top Packer. Perforated interval as follows:

11,923' to 11,928'

11,938' to 11,946'

11,956' to 11,966'