

AMOCO PRODUCTION COMPANY
TELEDYNE 17 No. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST AND
PRESSURES TO CALCULATE 4-POINT TEST
TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 21 TO 23, 1979
TEST DEPTH: 12,000 FEET
ELE. No.: 34912 (0-8000 PSI)
OPER.: M.B.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 12,000 FEET</u>
5-21-79	10:30 AM			1331 GAUGE REACHED 12,000', FLOWING
	11:00			1318
5-21-79	11:30 AM	00 HRS.	00 MIN.	1314 SHUT-IN, BEGIN BUILD-UP
	11:45 AM	00	15	2314
	12:00 NOON	00	30	2959
	12:15 PM	00	45	3533
		01	00	4222
		01	30	5120
		02	00	5600
		02	30	5788
		03	00	5932
		03	30	6020
		04	00	6092
		05	00	6168
		06	00	6228
		07	00	6272
		08	00	6304
		09	00	6332
		10	00	6356
5-21-79	11:30 PM	12	00	6392
5-22-79	2:30 AM	15	00	6420
	7:30 AM	20	00	6460
	12:30 PM	25	00	6492
		30	00	6516
5-22-79	10:30 PM	35	00	6536
5-23-79	3:30 AM	40	00	6556
		45	00	6576
5-23-79	11:00 AM	47	30	6584 END BUILD-UP, BEGIN TEST
		47	45	6260
		48	00	6276
		48	15	6236
	12:00 NOON	48	30	6220 END RATE I
		48	45	6124
		49	00	6084
		49	15	6052
	1:00 PM	49	30	6040 END RATE II
		49	45	5888
		50	00	5816
		50	15	5768
	2:00 PM	50	30	5736 END RATE III
		50	45	5552
		51	00	5424
		51	15	5304
5-23-79	3:00 PM	51 HRS.	30 MIN.	5272 END RATE IV, END OF TEST