

| | |
|------------------------|---|
| NO. OF COPIES RECEIVED | 3 |
| DISTRIBUTION | |
| SANTA FE | 1 |
| FILE | 1 |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | 1 |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG - 1 1978

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

D. C. E.
ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator The Eastland Oil Company | 8. Farm or Lease Name H. C. Faulk |
| 3. Address of Operator P. O. Drawer 3488, Midland, Texas 79702 | 9. Well No. 1 |
| 4. Location of Well UNIT LETTER M 990 FEET FROM THE South LINE AND 330 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 22S RANGE 28E N.M.P. | 10. Field and Pool, or Wildcat Sierradura Bend Delaware |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3047' GR, 3048' DF | 12. County Eddy |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

H. C. Faulk #1 was spudded June 6, 1978 at 12:30 p.m. using Cortez Drilling Co. cable tool rig. A 10" hole was drilled to 377' and 9 joints of 24#, J-55, 8 5/8" casing was set at 376'. The casing was cemented with 250 sacks class C, 25 CaCl₂ with cement in place at 11:00 a.m., June 12. Approximately 20 sacks of excess cement were circulated out.

After allowing cement to set, 22 hours, the casing was bailed dry with no fluid entry. The cement and shoe were drilled at 2:00 p.m., June 13. The casing was bailed dry and again bailed after 30 minutes with no fluid entry.

10. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED George F. Neal TITLE Superintendent DATE July 31, 1978

APPROVED BY W. A. Gussett TITLE SUPERVISOR, DISTRICT II DATE AUG - 2 1978

CONDITIONS OF APPROVAL, IF ANY: