

N. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

JUL 27 1978

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT DEPTH OR FOR SUCH PROPOSALS.)

O. C. C.

ARTESIA, OFFICE

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator The Eastland Oil Company	3. Address of Operator P.O. Drawer 3488, Midland, Texas 79702	4. Location of Well UNIT LETTER M 900 FEET FROM THE South LINE AND 330 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 22S RANGE 28E N.M.P.M.	5. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>	6. State Oil & Gas Lease No.	7. Unit Agreement Name	8. Farm or Lease Name H. G. Faulk	9. Well No. 1	10. Field and Pool, or Wildcat Undesignated, Delaware	11. Elevation (Show whether DF, RT, GR, etc.) 3047' GR 3045' DF	12. County Eddy
--	--	---	---	---	------------------------------	------------------------	---	-------------------------	---	---	---------------------------

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
FULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to total depth of 2504' in sand with 6" cable tool hole on July 21, 1978. Reduced hole size from 8" to 6" at 2485'. Ran 62 jts. 9.5#, J-55, 4 1/2" casing with Halliburton packer shoe set at 2491 feet. Cemented with 300 sacks Lite w/6# salt per sack and 200 sacks Class C - pozmix 1% gel. Circulated out 10 sacks excess cement. Cement was in place at 12 noon, July 23.

Allowed cement to set 24 hours and swabbed and bailed 4 1/2" casing dry. After standing for one hour, casing was bailed with no fluid entry. Drilled packer shoe and cleaned to total depth at 7:00 p.m., July 24.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED George L. Neal TITLE Superintendent DATE 7-25-78

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUL 28 1978

CONDITIONS OF APPROVAL, IF ANY: