

Casing Report
Cerro Com No. 1
Eddy County, New Mexico

11,372.61'

10.61' TIW Type LG-3 Tie Back Recepticle with Type EJ
Liner Hanger

11,362.00' Top of 5" Liner (358' overlap into 7 5/8" casing)

Marker joint (17.92') from 11,723.61' to 11,705.69'.

The liner was inspected and sand blasted prior to running in hole. After reaching total depth, the liner was hung 2 feet off bottom and circulated with rig pump for four hours.

Fluids were pumped as follows:

- (a) 250 gallons KCL mud flush.
- (b) 150 sacks Class "H" cement with 3/4 of 1% CFR-2 and 5# KCL per sack.
- (c) Dropped top plug. Washed out lines and displaced plug with 165 barrels mud.
- (d) Bumped plug with 2000 psi at 8:35 a.m., 10-29-78. Released pressure; floats held.

The liner weighed 15,000# by the rig indicator.

After a twenty-three hour WOC period, 95' of hard cement was drilled off the top of liner.